

Graficzna prezentacja postępu Robót- drogi dojazdowe

W-WA ścieralna	W-WA wiążąca	podbudowa	Stabilizacja cementem	nasyp	wykop		nasyp	wykop	Stabilizacja cementem	podbudowa	W-WA wiążąca	W-WA ścieralna
<b>DD1/A</b>							<b>DD2/A</b>					
						0+100						
						200						
						300						
						400						
<b>DD3/A</b>							<b>DD4/A</b>					
						0+100						
						200						
<b>DD5/A</b>							<b>DD6/A</b>					
						0+100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						1+000						
						100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
<b>DD7/A</b>							<b>DD9/A</b>					
						0+100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						1+000						
						100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						2+000						
						100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						3+000						
						100						
						200						
						300						
<b>DD10/A</b>							<b>DG ul. Potockiego</b>					
						0+100						
						200						
						300						

Łącznik WS-6						Łącznik WS-8				
					0+100					
					200					

ROBOTY WYKONANE DO OKRESU SPRAWOZDAWCZEGO											
ROBOTY WYKONANIE W MIESIACU Maja 2016											
ROBOTY NIEPRZEWIDZIANE DO WYKONANIA											
ROBOTY DO WYKONANIA											