

Graficzna prezentacja postępu Robót- drogi dojazdowe

W-WA ścieralna	W-WA wiążąca	podbudow a	Stabilizacj a cementem	nasyp	wykop		nasyp	wykop	Stabilizacj a cementem	podbudow a	W-WA wiążąca	W-WA ścieralna
DD1/A						0+100	DD2/A					
						200						
						300						
						400						
DD3/A						0+100	DD4/A					
						200						
DD5/A						0+100	DD6/A					
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						1+000						
						100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
DD7/A						0+100	DD9/A					
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						1+000						
						100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						2+000						
						100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						3+000						
						100						
						200						
						300						

DD10/A					DG ul. Potockiego				
				0+100					
				200					
				300					
Łącznik WS-6					Łącznik WS-8				
				0+100					
				200					

ROBOTY WYKONANE DO OKRESU SPRAWOZDAWCZEGO									
ROBOTY WYKONANIE W MIESIĄCU Październik 2016									
ROBOTY NIEPRZEWIDZIANE DO WYKONANIA									
ROBOTY DO WYKONANIA									