

Graficzna prezentacja postępu robót- drogi dojazdowe

ścieralna w-wa	w-wa wiążąca	podbudowa	Stabilizacja cementem	nasyt	wykop		nasyt	wykop	Stabilizacja cementem	podbudowa	w-wa wiążąca	ścieralna w-wa
DD1/A							DD2/A					
						0+100						
						200						
						300						
						400						
DD3/A							DD4/A					
						0+100						
						200						
DD5/A							DD6/A					
						0+100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						1+000						
						100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
DD7/A							DD9/A					
						0+100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						1+000						
						100						
						200						
						300						
						400						
						500						
						600						
						700						
						800						
						900						
						2+000						
						100						
DD10/A							DG ul. Potockiego					
						0+100						
						200						
						300						
Łącznik WS-6							Łącznik WS-8					
						0+100						
						200						

ROBOTY WYKONANE DO OKRESU SPRAWOZDAWCZEGO
ROBOTY WYKONANE W MIESIĄCU sierpień 2015
ROBOTY NIEMOŻLIWE DO WYKONANIA
ROBOTY DO WYKONANIA