

Procentowe zaawansowanie w poszczególnych robotach – roboty mostowe - lipiec

Lp.	Asortyment robót	WD27	WS28	WD29	MS30	MS30.1	MS30.2	WS31	WS32	DPG33	MS34	MS34.1
1	Wykopy	100%	100%	0%	100%	100%	100%	100%	100%	10%	0%	0%
2	Zasyпка fundamentów	0%	100%	0%	100%	20%	0%	100%	0%	0%	0%	0%
3	Zasyпка przestrzeni za przyczółkiem i formowanie stożków i nasypów w obrębie obiektów	0%	0%	0%	90%	0%	30%	100%	0%	0%	0%	0%
4	Pale wbijane żelbetowe	100%	-	0%	-	-	-	-	-	10%	-	-
5	Próbne obciążenie pali	100%	-	0%	-	-	-	-	-	0%	-	-
6	Pale Vibrofundex	-	-	-	-	100%	100%	-	-	-	-	-
7	Próbne obciążenie pali vibrofundex	-	-	-	-	100%	100%	-	-	-	-	-
8	Ścianki szczelne	-	-	-	-	100%	100%	-	-	-	-	-
9	Zbrojenie betonu	10%	100%	0%	90%	35%	60%	100%	100%	0%	0%	0%
10	Sprężanie	0%	-	0%	40%	5%	0%	-	-	-	-	-
11	Beton podkładowy	0%	100%	0%	100%	100%	100%	100%	100%	0%	0%	0%
12	Beton fundamentów	25%	100%	0%	100%	100%	70%	100%	100%	0%	0%	0%
13	Beton podpór	0%	100%	0%	100%	100%	60%	100%	100%	0%	0%	0%
14	Beton ustroju nośnego	0%	100%	0%	40%	5%	0%	100%	100%	0%	0%	0%
15	Beton łuku żelbetowego	-	-	-	-	-	-	-	-	0%	-	-
16	Beton zabudów chodnikowych i oczepów nasypów	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
17	Beton płyt przejściowych	0%	100%	0%	0%	0%	0%	100%	0%	0%	0%	0%
18	Konstrukcje powłokowe z blach falistych	-	-	-	-	-	-	-	-	0%	-	-