

Procentowe zaawansowanie w poszczególnych robotach – roboty mostowe - listopad

Lp.	Asortyment robót	WD27	WS28	WD29	MS30	MS30.1	MS30.2	WS31	WS32	DPG33	MS34	MS34.1
1	Wykopy	100%	100%	70%	100%	100%	100%	100%	100%	80%	0%	100%
2	Zasyпка fundamentów	100%	100%	30%	100%	100%	100%	100%	100%	0%	0%	0%
3	Zasyпка przestrzeni za przyczółkiem i formowanie stożków i nasypów w obrębie obiektów	50%	100%	30%	100%	0%	90%	100%	100%	0%	0%	0%
4	Pale wbijane żelbetowe	100%	-	70%	-	-	-	-	-	100%	-	-
5	Próbne obciążenie pali	100%	-	70%	-	-	-	-	-	100%	-	-
6	Pale Vibrofundex	-	-	-	-	100%	100%	-	-	-	-	-
7	Próbne obciążenie pali vibrofundex	-	-	-	-	100%	100%	-	-	-	-	-
8	Ścianki szczelne	-	-	-	-	100%	100%	-	-	-	-	-
9	Zbrojenie betonu	70%	100%	35%	100%	60%	95%	100%	100%	20%	0%	0%
10	Sprężanie	0%	-	0%	100%	55%	100%	-	-	-	-	-
11	Beton podkładowy	100%	100%	70%	100%	100%	100%	100%	100%	100%	0%	100%
12	Beton fundamentów	100%	100%	70%	100%	100%	100%	100%	100%	100%	0%	0%
13	Beton podpór	100%	100%	30%	100%	100%	100%	100%	100%	0%	0%	0%
14	Beton ustroju nośnego	0%	100%	0%	100%	55%	100%	100%	100%	0%	0%	0%
15	Beton łuku żelbetowego	-	-	-	-	-	-	-	-	0%	-	-
16	Beton zabudów chodnikowych i oczepów nasypów	0%	100%	0%	70%	0%	0%	0%	0%	0%	0%	0%
17	Beton płyt przejściowych	0%	100%	0%	100%	0%	50%	100%	100%	0%	0%	0%
18	Konstrukcje powłokowe z blach falistych	-	-	-	-	-	-	-	-	0%	-	-