

Procentowe zaawansowanie w poszczególnych robotach – roboty mostowe

Lp.	Asortyment robót	WD27	WS28	WD29	MS30	MS30.1	MS30.2	WS31	WS32	DPG33	MS34	MS34.1
1	Wykopy	100%	100%	100%	100%	100%	100%	100%	100%	80%	0%	100%
2	Zasyпка fundamentów	100%	100%	30%	100%	100%	100%	100%	100%	50%	0%	0%
3	Zasyпка przestrzeni za przyczółkiem i formowanie stożków i nasypów w obrębie obiektów	70%	100%	30%	100%	0%	99%	100%	100%	0%	0%	0%
4	Pale wbijane żelbetowe	100%	-	100%	-	-	-	-	-	100%	-	-
5	Próbnе obciążenie pali	100%	-	100%	-	-	-	-	-	100%	-	-
6	Pale Vibrofundex	-	-	-	-	100%	100%	-	-	-	-	-
7	Próbnе obciążenie pali vibrofundex	-	-	-	-	100%	100%	-	-	-	-	-
8	Ścianki szczelne	-	-	-	-	100%	100%	-	-	-	-	-
9	Zbrojenie betonu	100%	100%	50%	100%	65%	100%	100%	100%	60%	0%	100%
10	Sprężanie	100%	-	0%	100%	65%	100%	-	-	-	-	-
11	Beton podkładowy	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	100%
12	Beton fundamentów	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	100%
13	Beton podpór	100%	100%	100%	100%	100%	100%	100%	100%	-	0%	100%
14	Beton ustroju nośnego	100%	100%	0%	100%	65%	100%	100%	100%	-	0%	100%
15	Beton łuku żelbetowego	-	-	-	-	-	-	-	-	25%	-	-
16	Beton zabudów chodnikowych i oczepów nasypów	0%	100%	0%	80%	0%	0%	0%	0%	0%	0%	0%
17	Beton płyt przejściowych	0%	100%	0%	100%	0%	50%	100%	100%	0%	0%	0%
18	Konstrukcje powłokowe z blach falistych	-	-	-	-	-	-	-	-	0%	-	-