

Graficzną prezentację postępu robót drogowych- drogi dojazdowe 2- grudzień 2014
 DZ8 i DG1A

DZ8/A							DG1/A ul.Mazurska						
w-w-a szerebia BA	w-w-a wigłoka BN	Produkt w-1 BA	Produkt w-2 BN	w-w-a oddzielnie CS	w-w-a rozprasz nomin	anyp	w-w-a	w-w-a rozprasz nomin	w-w-a oddzielnie CS	Produkt w-1 CS	Produkt w-2 BA	w-w-a wigłoka BA	w-w-a szerebia BN
							0+100						
							200						
							300						
							400						
							500						
							600						
							700						
							800						
							900						
							1+000						
							100						
							200						
							300						
							400						
							500						
							600						
							700						
							800						
							900						
							2+000						
							100						
							200						
							300						
							400						
							500						
							600						
							700						
							800						
							900						
							3+000						
							100						
							200						
							300						
							400						
							500						
							600						
							700						
							800						
							900						
							4+000						
							100						
							200						
							300						
							400						
							500						
							600						
							700						
							800						
							900						
							5+000						
							100						
							200						
							300						
							400						
							500						
							600						
							700						
							800						
							900						
							6+000						
							100						

ROBOTY WYKONANE
 ROBOTY NIEPRZEZWIDZANE DO WYKONANIA
 ROBOTY DO WYKONANIA