

Graficzna prezentacja postępu robót - Roboty Drogowe - Drogi Dojazdowe

W-wa ścieralna	W-wa wiążąca	Stabilizacja	Wykop	Nasyt	W-wa ścieralna	W-wa wiążąca	Stabilizacja	Wykop	Nasyt
DD1/C					DD9/C				
				0+100					
				200					
				300					
DD3/C					DD6/C				
				0+100					
				200					
				300					
				400					
				500					
				600					
				700					
DD2/C					DD4/C				
				0+100					
				200					
				300					
				400					
				500					
				600					
				700					
				800					
				900					
				1+000					
DD5/C					DD7/C				
				0+100					
				200					
				300					
				400					
				500					
				600					
				700					
				800					
				900					
				1+000					
				1+100					
				1+200					
				1+300					
				1+400					
				1+500					
				1+600					
				1+700					
				1+800					
				1+900					
				2+000					
				2+100					
				2+200					
				2+300					
				2+400					
				2+500					
DD10/C					DD13/C				
				0+100					
				200					
				300					
DD8/C					DD15/C				
				0+100					
				200					
				300					
				400					
				500					
				600					
				700					
				800					
DD11/C					DD12/C				
				0+100					
				200					
				300					
				400					

W-wa ścieralna	W-wa wiążąca	Stabilizacja	Wykop	Nasyt	W-wa ścieralna	W-wa wiążąca	Stabilizacja	Wykop	Nasyt
DD14/C					DZ20/C				
				0+100					
				200					
				300					
				400					
				500					
				600					
				700					
				800					
				900					
				1+000					
				1+100					
				1+200					
				1+300					
				1+400					
				1+500					
				1+600					
DK7									
				0+100					
				200					
				300					
				400					
				500					
				600					
				700					
				800					
				900					
				1+000					
				1+100					
				1+200					
				1+300					
				1+400					
				1+500					
				1+600					
				1+700					
				1+800					
				1+900					
				2+000					
				2+100					
				2+200					
				2+300					
				2+400					
DG1/C (w km)					DG2/C (w				
				0+100					
				200					
				300					
DP1232N (w km)									
				0+100					
				200					
				300					
DP1429N									
				0+100					
DP1431N									
				0+100					

ROBOTY WYKONANE DO OKRESU
ROBOTY WYKONANE W MIESIĄCU MAJ 2015
ROBOTY NIEPRZEWIDZIANE DO WYKONANIA
ROBOTY DO WYKONANIA
NIE DOTYCZY