

Procentowe zaawansowanie w poszczególnych robotach - roboty mostowe

L.p.	Asortyment robót	DPD-2.1	MS-2	DPD-2.2	WS-3	WS-4	DPG-5	WS-6	MS-7	MD-7.1	WS-8
1	Wykopy	100%	100%	100%	100%	100%	95%	100%	100%	100%	100%
2	Zasyпка fundamentów	100%	100%	100%	100%	100%	30%	100%	29%	100%	100%
3	Zasyпка przestrzeni za przyczółkiem i formowanie stożków i nasypów w obrębie obiektów	50%	50%	50%	90%	62%	0%	59%	5%	100%	100%
4	Pale żelbetowe wbijane	100%	100%	100%	-	100%	100%	100%	100%	100%	-
5	Próbnе obciążenie pali	100%	100%	100%	-	100%	100%	100%	100%	100%	-
6	Ścianki szczelne	-	-	-	-	-	-	100%	100%	100%	-
7	Zbrojenie betonu	62%	82%	69%	96%	97%	88%	83%	64%	100%	100%
8	Sprężanie	-	-	-	-	-	-	-	12%	100%	-
9	Beton podkładowy	96%	96%	96%	100%	100%	100%	100%	100%	100%	100%
10	Beton fundamentów	100%	100%	100%	100%	100%	90%	100%	100%	100%	100%
11	Beton podpór	50%	65%	50%	-	100%	-	100%	100%	100%	-
12	Beton ustroju nośnego	50%	50%	50%	100%	100%	-	50%	58%	100%	-
13	Beton łuku żelbetowego	-	-	-	-	-	98%	-	-	-	-
14	Beton zabudów chodnikowych i ocepów nasypów	50%	50%	50%	75%	87%	0%	0%	0%	100%	-
15	Beton płyt przejściowych	50%	50%	50%	100%	100%	-	50%	0%	100%	-
16	Konstrukcje powłokowe z blach falistych	-	-	-	-	-	0%	-	-	-	100%
17	Prefabrykowane belki strunobetonowe	-	50%	-	-	-	-	-	-	-	-
18	Konstrukcje stalowe ustroju zespolonego	-	-	-	-	-	-	100%	-	-	-
19	Łożyska	-	-	-	-	-	-	12%	74%	100%	-
20	Urządzenia dylatacyjne	0%	0%	0%	0%	0%	-	0%	0%	100%	-
21	Izolacja cienka	56%	56%	58%	80%	87%	20%	69%	22%	100%	100%
22	Izolacja gruba	50%	50%	50%	50%	56%	0%	27%	0%	100%	-
23	Impregnacja i zabezpieczenie antykorozyjne powierzchni betonowych	0%	0%	0%	0%	0%	-	0%	0%	0%	0%
24	Nawierzchnia asfaltowa -warstwa wiążąca	50%	50%	50%	50%	50%	-	0%	0%	100%	-
25	Nawierzchnia asfaltowa -warstwa ścieralna	50%	50%	50%	0%	0%	-	0%	0%	100%	-
26	Nawierzchnie żywiczne	19%	20%	25%	13%	0%	-	0%	0%	90%	0%
27	Kolektory odwodnienia	50%	50%	50%	-	50%	-	0%	50%	100%	-
28	Deski gzymsove	50%	50%	50%	100%	92%	-	0%	0%	100%	-
29	Krawężniki kamienne	50%	50%	50%	100%	100%	-	0%	0%	100%	-
30	Bariery ochronne	50%	50%	50%	35%	28%	-	0%	0%	100%	100%
31	Balustrady	30%	70%	50%	50%	54%	-	0%	0%	100%	100%
32	Schody skarpowe	0%	40%	40%	40%	56%	-	0%	0%	90%	40%
33	Umocnienie nasypów i stożków	0%	-	-	7%	30%	0%	0%	0%	0%	0%
34	Punkty pomiarowe - kontrolne	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
35	Próbnе obciążenie	-	100%	-	-	-	-	0%	0%	100%	-